

YOUR COMPANY NAME

DESCRIPTION OF WORK	
JOB REFERENCE	
PRINCIPAL CONTRACTOR / CLIENT	
SITE ADDRESS	
HAZARD REFERENCE 021	VEHICLES ON SITE – VANS/LORRIES

PERSONS AT RISK – E = EMPLOYEE, SE = SITE EMPLOYEES, P = PUBLIC

LIKLIHOOD OF INJURY – H = HIGH, M = MEDIUM, L = LOW

Risk	Persons At Risk			Likelihood of Injury			Control Measures	Likelihood of Injury With Control Measures		
	E	SE	P	H	M	L		H	M	L
Death, trapping, serious injury, broken bones, environmental damage							All vehicle routes to be kept separate from personnel routs			
							Provide a signaler when working in confined spaces or when reversing			
							Use mirrors when reversing			
							Undertake site induction and adhere to traffic management plan			
							All signalers must wear high-vis clothing			
							Do not park or drive near excavations. Use stop blocks if parking near excavation is unavoidable			
							Park in designated places as instructed			
							Keep vehicles maintained and use designated fuel stations			
							Report any spills. Clean up spills in line with site requirements			
						Check vehicle before leaving site, particularly tyres for trapped debris that could cause hazards on public highways.				